

Customer: Shaun Applegate Job Ref: 101

Site: Estimator:

House Ref: Plot No(s):

Stair Type: Straight Staircase Rise: 195

Storey Height: 2730mm Going: 220mm

Stair Width: 840mm Pitch: 42°

Flight Length: 0

COMPONENTS LIST

Cut Bot Riser 179mm Tread Width = 241mm

Item	Type	Finish Material	Qty	Lgth	Section
1 No Straight	Staircase				
Assembly Red	quired		1		
String	Straight	32mm Redwood Pine2 (Furniture Grade)		4409	x 32
Tread	Straight	22mm MDF	12	800	22 x 241
Tread	c-curtail left	22mm MDF	1	800	22 x 241
Riser	Straight	9mm MDF	14	797	9 x 201
Nosing	Half Round	22mm MDF	1	800	22 x 75

Strings : Grade)

x Newel Caps : Grade)

Please note

¹⁾ Labour MUST not be booked until the staircase is delivered.

²⁾ Your staircase will be put into production within 24 hrs of placing this order and will be produced according to this drawing.

Express Group Holdings	Inspection Record			
INSPECTION SIGNATURES AND DATES				
Materials/Machining Checked by:	2. Treatment Checked by:			
Date:	Date:			
3. Pre-Assembly Checked by:	4. Paint/Finish Checked by:			
Date:	Date:			
5. Final Inspection Check and Comments:				
Date:				
BWF-Stair Labels Used:	Delivery Note No:			
Date:				