

Customer: ben fyber Job Ref: 112

Site: Estimator:

House Ref: Plot No(s):

Stair Type: Straight Staircase Rise: 200

Storey Height: 2600mm Going: 222.12mm

Stair Width: 900mm Pitch: 42°

Flight Length: 0

COMPONENTS LIST

Cut Bot Riser 184mm Tread Width = 243mm

Item	Type	Finish Material	Qty	Lgth	Section
1 No Straight	t Staircase				
Assembly Re	equired		1		
String	Straight	32mm Redwood Pine2		4184	x 32
		(Furniture Grade)			
Tread	Straight	22mm MDF	12	860	22 x 243
Riser	Straight	9mm MDF	13	857	9 x 206
Nosing	Half Round	22mm MDF	1	860	22 x 75

Strings : Grade)

x Newel Caps : Grade)

Please note

- 1) Labour MUST not be booked until the staircase is delivered.
- 2) Your staircase will be put into production within 24 hrs of placing this order and will be produced according to this drawing.

Express Group Holdings	Inspection Record			
INSPECTION SIGNATURES AND DATES				
Materials/Machining Checked by:	2. Treatment Checked by:			
Date:	Date:			
3. Pre-Assembly Checked by:	4. Paint/Finish Checked by:			
Date:	Date:			
5. Final Inspection Check and Comments:				
Date:				
BWF-Stair Labels Used:	Delivery Note No:			
Date:				