

Job Ref: 114 Customer: Adrian Robinson

Site: Estimator:

House Ref: Plot No(s):

Stair Type: Double Winder Staircase Rise: 200

Storey Height: 2600mm Going: 222.12mm

Pitch: 42° Stair Width: 800mm

Flight Length: 0

COMPONENTS LIST

Cut Bot Riser 184mm Tread Width = 243mm

| Item | Type | Finish Material | Qty | Lgth | Section |
|-------------------|---------------|--------------------|-----|------|-------------|
| 1 No Double Wind | ler Staircase | | • | - | |
| Assembly Required | | | 1 | | |
| String | Straight | 32mm Redwood Pine1 | | | AS DRAWINGS |
| | | (Furniture Grade) | | | |
| Tread | Straight | 22mm MDF | 8 | 760 | 22 x 243 |
| Tread | Winder | 22mm MDF | 2 | | AS DRAWINGS |
| Riser | Straight | 9mm MDF | 11 | 757 | 9 x 206 |
| Riser | Winder | 9mm MDF | 2 | 1220 | 9 x 206 |
| Nosing | Half Round | 22mm MDF | 2 | 760 | 22 x 75 |
| Newel Standard | Single | | 1 | 2400 | 90 x 90 |
| Newel Standard | Single | | 1 | 1800 | 90 x 90 |
| Strings · Grade) | - | | | | |

Strings : Grade)

x Newel Caps : Grade)

Please note

2) Your staircase will be put into production within 24 hrs of placing this order and will be produced according to this drawing.

¹⁾ Labour MUST not be booked until the staircase is delivered.

| Express Group Holdings | Inspection Record | | | | |
|---|-----------------------------|--|--|--|--|
| INSPECTION SIGNATURES AND DATES | | | | | |
| Materials/Machining Checked by: | 2. Treatment Checked by: | | | | |
| Date: | Date: | | | | |
| 3. Pre-Assembly Checked by: | 4. Paint/Finish Checked by: | | | | |
| Date: | Date: | | | | |
| 5. Final Inspection Check and Comments: | | | | | |
| Date: | | | | | |
| BWF-Stair Labels Used: | Delivery Note No: | | | | |
| Date: | | | | | |