

Customer: Dave Stead	Job Ref: 87
Site:	Estimator:
House Ref:	Plot No(s):
Stair Type: Straight Staircase	Rise: 203.33
Storey Height: 2440mm	Going: 225.83mm
Stair Width: 820mm	Pitch: 42°
Flight Length: 0	

COMPONENTS LIST

Cut Bot Riser 187mm Tread Width = 247mm

Item	Туре	Finish Material	Qty	Lgth	Section	
1 No Straight Staircase						
Assembly Require	ed		1			
String	Straight	32mm Redwood Pine2		3950	x 32	
		(Furniture Grade)				
Tread	Straight	22mm MDF	11	780	22 x 247	
Riser	Straight	9mm MDF	12	777	9 x 209	
Nosing	Half Round	22mm MDF	1	780	22 x 75	
Strings : Grade)						

x Newel Caps : Grade)

Please note

1) Labour MUST not be booked until the staircase is delivered.

2) Your staircase will be put into production within 24 hrs of placing this order and will be produced according to this drawing.

Express Group Holdings	Inspection Record			
INSPECTION SIGNATURES AND DATES				
1. Materials/Machining Checked by:	2. Treatment Checked by:			
Date:	Date:			
3. Pre-Assembly Checked by:	4. Paint/Finish Checked by:			
Date:	Date:			
5. Final Inspection Check and Comments:				
Date:				
BWF-Stair Labels Used:	Delivery Note No:			
Date:				