

Customer: Daniel Morris	Job Ref: 9347
Site:	Estimator:
House Ref: HAND RAILS BY OTHERS	Plot No(s):
Stair Type: Straight Staircase	Rise: 181.53
Storey Height: 2360mm	Going: 250mm
Stair Width: 1200mm	Pitch: 36°
Flight Length: 0	
Stair Width: 1200mm	Ũ

COMPONENTS LIST

Cut Bot Riser 165mm Tread Width = 271mm

Item	Туре	Finish Material	Qty	Lgth	Section
1 No Straight Sta	ircase				
Assembly Required			1		
String	Straight	32mm Redwood Pine2		4325	x 32
		(Furniture Grade)			
Tread	Straight	22mm MDF	12	1160	22 x 271
Riser	Straight	22mm MDF	13	1157	22 x 187
Nosing	Half Round	22mm MDF	1	1160	22 x 75
Strings : Grade)					

x Newel Caps : Grade)

Please note

1) Labour MUST not be booked until the staircase is delivered.

2) Your staircase will be put into production within 24 hrs of placing this order and will be produced according to this drawing.

Express Group Holdings	Inspection Record			
INSPECTION SIGNATURES AND DATES				
1. Materials/Machining Checked by:	2. Treatment Checked by:			
Date:	Date:			
3. Pre-Assembly Checked by:	4. Paint/Finish Checked by:			
Date:	Date:			
5. Final Inspection Check and Comments:				
Date:				
BWF-Stair Labels Used:	Delivery Note No:			
Date:				